IECC Site Commercial Inspection Report
Terry F. Brewer & Associates • 619 Mercury Ave., Suite 108 • Duncanville, Texas 75137 t@tfba.com • www.tfba.com • (972) 298-3525 • Fax (972) 298-3521

Address	CityTexas • Job # IECC 200
Violations	Approved Disapproved Initials
☐ Insulate Hot Water piping under floor	
☐ Air Tightness Inspection Date	Approved Disapproved Initials
Violations Violations	
802.3.2 Seal Base plate	_ 🔲 802.3.2 Seal Wiring Penetration
	804.5 ½" Insulation on Hot & Cold Water within 8' of water heater
□ 804.5Provide heat trap on water heater □ 802.3.2 Tape around penetrations of outside vapor barries	803.2.8 Outside of envelope, Provide R-8 duct insulation 803.2.8 Outside of envelope, Provide R-8 on return duct
Report: To many watts of lighting	Report: Window U= SHGC Installed U= SHGC
Report: Windows wrong SHGC	Report: Window U= SHGC Installed U= SHGC SHGC SHGC Installed U= SHGC
Report: Door wrong U-value	Report: Window U=SHGCInstalled U=SHGC
Report: Door wrong SHGC	802.3.2 Tape joints of vapor barrier
B02.3.2Seal around door frame	802.3.2 Seal around Window frames
\	- ├
☐ Inculation Inspection Date	Approved Disapproved Signed
☐ Insulation Inspection Date ☐ Approved ☐ Disapproved Signed ☐ Violations Violations	
☐ Report: Wall wrong R- value	
Report: Knee Walls not insulated	Report: Ceiling World R- Installed R=
Report: Wall R= Installed R=	Attic Insulation to be reviewed on final inspection
Report: Wall R=Installed R=	_ 🗆
802.3.2 Insulated lay-in ceiling not allowed	_ 🛮
U	
☐ Above Ceiling Inspection Date ☐ Approved ☐ Disapproved Signed ☐	
	iolations
102.5.3 Support ducts at 10' O.C. Max	803.3.8.1 Each air outlet to have a means of balancing
B03.2.8Provide UL-181 duct sealing	_ 🛮
Interior Membrane (i.e. Cyneum Beard) Increation Date	
☐ Interior Membrane (i.e. Gypsum Board) Inspection Date ☐ Approved ☐ Disapproved	
Violations	iolations Initials
□ 802.3.2Seal around electrical outlets	802.3.2Remove light fixture for sealant inspection 802.3.2Seal around light fixture j-box
	802.3.2Remove electrical cover plates for sealant inspection
Final Inspection Date Approved Disapproved Signed	
Violations Violations	
102.3 Provide A/C Manuals	☐ 102.3 Provide hot water heater manuals
Report: Ceiling wrong R- value	
Report: Knee Walls not insulated	802.3Provide jam, head weather-stripping on doors
802.3Provide Weather-stripping on attic access	805.5 Exterior Light Fixture less than 45 lumens per watt
	Report: Attic Insulation Ceiling R=Installed R=
805.2.2.2 Automatic lighting shutoff	Blow-In Attic Insulation Thickness Bags 102.5.1.1 Blow-in Certificate not found
☐ 805.2.1.1 Provide Bi Level swing) Attic certificates, need, bags, thickness, & settled thickness
Report: Ceiling R=Installed R=	102.5.1.1 Blow-in need depth markers
803.3.1 Provide load Calculations (ASHRAE or Manual- J	
■ 803.3.3.2 Thermostatic, 7 different programmable day _	
☐ Place a ribbon on each air outlet damper or provide as bu	ilt drawings 🗌
Comments	_
Do not cover any work without approval form the City	<u></u>
<u></u>	
∐	· H
Increased by Torry E. Prower 100 0	
Inspected by Terry F. Brewer ICC Commercial Energy Inspector #5116886-77	